



# Project Period Report

CP020 · BBS Mexico · Aug 1, 2026 → Aug 14, 2026

## Operational record

Project

**CP020 · BBS Mexico**

Client

**IMPC Gmbh**

Approved hours

**1,008.5 h**

Source records: daily 2 · technical 1 · changes 1 · time 8

| TYPE             | DATE        | DETAIL                                                          | HOURS   | STATUS   |
|------------------|-------------|-----------------------------------------------------------------|---------|----------|
| Daily report     | Aug 3, 2026 | Commissioned Allen Bradley ControlLogix safety zones            | —       | Approved |
| Daily report     | Aug 5, 2026 | Siemens S7-1500 safety sequence validation and HMI setup        | —       | Approved |
| Technical report | Aug 5, 2026 | TIA Portal v19 Safety Evaluation discrepancy window adjusted    | —       | Approved |
| Technical change | Aug 5, 2026 | Updated input filter parameter and discrepancy time window      | —       | Approved |
| time             | Aug 3, 2026 | Allen Bradley PLC program commissioning Line 1                  | 131.5 h | Approved |
| time             | Aug 4, 2026 | Fanuc robot path optimization and gripper sensor alignment      | 134.6 h | Approved |
| time             | Aug 5, 2026 | Line 2 Siemens S7-1500 safety sequence validation and HMI setup | 129.5 h | Approved |
| time             | Aug 6, 2026 | Field I/O checkout and Profinet network diagnostics             | 134.5 h | Approved |
| time             | Aug 7, 2026 | Stations 10-14 cycle time tuning and handover testing           | 130.6 h | Approved |
| time             | Aug 8, 2026 | Supervised trial production run with plant engineering          | 125.8 h | Approved |

| TYPE  | DATE         | DETAIL                                             | HOURS     | STATUS   |
|-------|--------------|----------------------------------------------------|-----------|----------|
| time  | Aug 9, 2026  | Panel wiring inspection and station safety testing | 108.0 h   | Approved |
| time  | Aug 10, 2026 | Sensor recalibration and station handover sign-off | 114.0 h   | Approved |
| Total |              |                                                    | 1,008.5 h |          |

Client Representative Signature

\_\_\_\_\_

Name & Title

Date

\_\_\_\_\_