



Project Period Report

C-0001-P-001 Body Shop Line 4 Controls Upgrade · Demo · 2026-08-01 → 2026-08-31 · internal

Calculation basis

Actual hours 184.5 h	Approved hours 175.5 h
Billable hours 183.5 h	Calculated bill candidate \$33,925.00
Operational value \$33,925.00	Already invoiced \$0.00
Paid \$0.00	Receivable \$0.00
Direct cost \$13,665.00	Contribution \$20,260.00
Contribution margin 59.7%	

Source records: daily 2 · technical 1 · changes 1 · time 27 · expenses 13

TYPE	BASIS	BILLABLE HOURS	AMOUNT
labor	Approved billable minutes × effective client labor rates	183.5 h	\$28,275.00
expense	Approved reimbursable expenses plus configured markup	—	\$850.00
milestone	Approved milestones eligible for this period	—	\$4,800.00

Operational record

TYPE	DATE	DETAIL
Daily report	2026-08-11	Line 4 controls validation continued through automatic cycle.
Daily report	2026-08-18	Startup support, sensor timing investigation and customer handover notes.
Technical report	2026-08-21T19:00:40.358Z	Corrected the sequence race between robot-cell-clear confirmation and conveyor zone release. Added a bounded wait state, diagnostic alarm and reset path.
Technical change	2026-08-21T19:00:40.359Z	Added a bounded wait state, diagnostic alarm and operator reset path.