



Technical report

CP020 · BBS Mexico · Aug 5, 2026

Operational record

Project

CP020 · BBS Mexico

Client

IMPC Gmbh

Date

Aug 5, 2026

System

Main Assembly Cell PLC

Site

BBS Saltillo Plant

Area / line

Assembly Line 2

Station / machine

Station 10 - 14 Transfer

Status

Approved

Safety-related

Yes

Technical records

System type

PLC & Safety Controller

PLC platform

**Siemens S7-1500 & Allen
Bradley GuardLogix**

Controller

CPU 1517F-3 PN/DP

HMI / SCADA

**Siemens WinCC Unified &
FactoryTalk View**

Network protocol

**PROFINET / EtherNet/IP
Industrial Gateway**

Software version

**TIA Portal v19 / Studio 5000
v35**

Program reference

BBS_MEX_L2_MAIN_REV_3.4

Change summary

Problem / symptom

**Intermittent emergency stop
trip on conveyor index transfer**

Diagnosis / root cause

**Dual-channel safety relay pulse
test timing discrepancy
between safety gate and PLC
safety input module**

Change performed

**Adjusted discrepancy time
window in Safety Evaluation
configuration from 50ms to
200ms per manufacturer
recommendation**

Production impact

**Zero unplanned downtime
observed over 4 hours of test
production**

Validation

**Tested 10 consecutive
emergency stop triggers and
re-engaged safety circuit; all
fault codes reset cleanly**

Validation result

**Pass · Fully functional and
within safety SIL3 compliance
standards**

Open risk

**None identified; hardware and
firmware signatures backed up**

Rollback plan

**Restore safety project file
BBS_MEX_L2_MAIN_REV_3.3
from local backup PLC SD card**

Technical changes

DATE	DETAIL	CHANGE SUMMARY	STATUS
Aug 5, 2026	Safety Input Module F-DI 16x24VDC	Updated input filter parameter and discrepancy time window	Approved
Aug 5, 2026	HMI Alarm Banner	Added explicit diagnostic text: Station 12 Gate Discrepancy Fault	Approved